



West Phase - Estimated Completion Date 8/24/17

East Phase - Estimated Completion Date 7/27/17

Demo & Replace this section of Asphalt

East Manhole - New Switch South - 1 Week  
East Manhole to West - About 200' 2 Weeks  
Sidewalk to New West Manhole 2 Weeks  
New West Manhole 12L3 & Switch 1.5 Wks  
New West Manhole to End - 2 Weeks

If Cable is required 1 Month to pull and make all connections